



STAGE 4
3 weeks

STAGE 3
2 weeks

STAGE 2
2 weeks

STAGE 1
4 weeks

Staging Forecast

This map provides an overview of the planned construction stages leading up to December 15, 2023, with the goal of completing works on one side of the street. A staging plan for the opposite side of the street will be created in the upcoming weeks, taking into account the effectiveness of the current approach. Throughout the construction, there will be occasional disruptions to business access. Affected businesses will receive prior notification regarding these interruptions before works commence.

Please note: works will progress from stage to stage based on weather conditions.

Stage 1: (in progress)

- Takeaway Shop
- Solicitors
- Clothes Shop
- Stock Agent

Stage 2:

- Future Upper Murray Providore and current residence
- Café
- Fruit Shop
- IGA Supermarket

Stage 3:

- IGA Hardware
- Leather Shop
- WAW Credit Union
- Craft Shop
- Outdoors

Stage 4:

- Gift Shop
- Laundrette
- Real Estate
- CNC
- Post Boxes
- Post Office